


PROPERTY CHANGES SINCE JUNE 30, 1918.

APE NO	DATE	DESCRIPTION
382	2-28-19	Track #8 retired prior to date of inventory.
1046	2-28-19	Construct Passenger Shelter at Pegramville.
1435	2-28-19	Remove 75' and transfer remaining 483' of Gravel Pit Spur & 975 Storage Track to Account #705.
1435	2-28-19	Construct E/W fence, N. side Sta. 1301+32.6 to Sta. 1305+80 & retire fence same location.
1435	10-27-27	Place tie plates in M.T. Miles H-26 & H-27.
1437	2-28-19	Retire all E/W fence on Mile H-26.
805	7-11-29	Place tie plates in M.T. Miles H-26 & H-27.
1008	7-11-29	Place tie plates in M.T. Miles H-26 & H-27 and retire tie plates from M.T. Miles H-26 & H-27.
1553	7-11-29	Construct E/W fence, N. side Sta. 1305+80 to Sta. 1317+80 & retire fence N. side Sta. 1305+80 to Sta. 1317+80.
1477	12-31-31	Replace untreated with creosoted cross ties in M.T. Miles H-26 & H-27.
1407	6-6-32	Construct E/W fence, S. side Sta. 1345+70 to Sta. 1395+20 & retire fence Sta. 1345+70 to Sta. 1371+29.
1297	6-17-32	Place tie plates in M.T. Miles H-26 & H-27.
1629	10-31-35	Construct E/W fence, S. side Sta. 1371+29 to Sta. 1335+49.
1724	11-25-35	Retire Gravel Pit Tracks from Account #705.
1450	3-35	Place tie plates in Track #6.
1683	7-31-35	Lay 70# relay rail in M.T. Sta. 1301+32.6 to Sta. 1406+92.6 & 172 H. West end Track #7. Lay 60# relay rail in remainder of Track #7.
1837	11-136	Apply 70# rail anchors, 1139-Mi. H-25, 1200-Mi. H-26, 1278-Mi. H-27.
1730	12-31-36	Place tie plates in Passing Track #6.
1869	12-31-37	Place 73 C.Y. gravel ballast in M.T. Mi. H-25.
2005	12-31-38	Place tie plates in M.T. Mile H-26.



011-008

RIGHT-OF-WAY AND TRACK MAP  
 WESTERN DIVISION  
 TENNESSEE CENTRAL RAILROAD  
 STATION 1301+32.6 TO STATION 1406+92.6  
 SCALE 1 IN. = 200 FT. JUNE 30, 1918

V-2  
 7  
 V-2  
 7